

Sept. 10, 1953

#24137

Ferdinand Frates et al
S.E. Cor. #2820 Acushnet Ave., x
Glen St.

Please install 1" City Meter &
1 1/4" copper service to supply house. Taker
to dig trench on his land and notify when
ready. From Glen St.

Measure of 1 1/2" stop:

E x E Line Acushnet Avenue	57.7
N x S " Glen Street	6.3
E x W " Building	2.5

Work done September 15 & 16, 1953

(over)

41' of 1" copper tubing type , soft.....	\$ 37.31
1-1" Corporation, fig. 438-Red Hed.....	\$
1-1" copper stop, fig. 415-Red Hed.....	\$
1-1" x 1" cop. to cop. cplg., A-1616.....	\$
1-C. I. stop box, complete.....	\$
1-6" Mueller double-strap clamp #H10527	
tapped 1" Mueller corp. stop thread.....	\$
1 Street cut: 2' x 5' Tar.....	\$
Use of compressor.....	\$ 9.00
Use of tapping machine.....	.
Carting.....	\$ 2.00
Supervision.....	\$ 14.96
Labor.....	\$ 48.19