

Sept. 15, 1953

#24149

Leo Thibeault

E.S. Acushnet Ave., N x City Line

Please install 1" City Meter &
1" Copper service to supply cottage. Box
on taker's land(is ready).

Measure of 1" stop:

N x 1 st. hydrant, N x City line	225.0
N x E Line Acushnet Avenue	5.8

Work done September 16 & 17, 1953

(over)

30' of 1" copper tubing type K, soft.....	\$ 21.90
1-1" Corporation, fig. 438, -Red Hed.....	
1-C. I. stop box, complete.....	
1-1" copper stop, fig. 415 -Red Hed.....	
Use of tapping machine.....	\$ 1.50
Use of compressor.....	\$ 6.00
Use of moto-crane.....	\$ 14.00
1 Street cut: 14' x 2 1/2' Warrenite.....	
Carting.....	\$ 5.00
Supervision.....	\$ 7.48
Labor.....	\$ 70.08

