

Sept. 22, 1953

#24154

Robert Rosenberg  
S.S. Hawthorn St., W x Rockdale  
Ave.

Please install  $1\frac{1}{2}$ " City Meter &  
 $1\frac{1}{2}$ " Copper service to supply ranch house.  
Lay with drain.

Measure of  $1\frac{1}{2}$  stop:

W x W Line	Rockdale Ave.	206.0
N x S "	Hawthorn Street	7.1
E x W "	House	39.2

Work done October 15 & 16, 1953

(over)

37 ft. of 1½" copper tubing type K, soft.....	44.03
1-1 " Corporation, fig. 438-Red Hed.....	
1-1½" Cop. to l.f. cplg., fig. 413-Red Hed.....	
1-1½" copper stop, fig. 415-Red Hed.....	
1-R-144 Caldwell valve box.....	
1-1½" cop. to cop. cplg., A-1623.....	
Use of tapping machine.....	2.00
Use of compressor.....	6.00
1 Street cut: 2' x 5' Warrenite.....	
Carting.....	2.00
Labor.....	54.26