

Oct. 6, 1953

#24167

Mrs. Dora B. LaFrance

N.S. Hawthorn St., opp. Brigham St.

1 1/2"

Please install 1" City Meter &
1" copper service to supply cottage. Lay
with drain.

Mea. of 1 1/2" stop:

E x W line	Brigham St.	5.8
S x N	" Hawthorn St.	7.9
E x W	" House	7.3

Work done November 6, 1953

(over)

70 ft. of 1½" copper tubing type K, soft.....	\$ 23.30
1-1" Corporation, fig. 438-Red Hed.....	\$.15
1-1½" x 1½" cop. to I. f. cplg., fig. 413.....	\$.25
1-1½" copper stop, fig. 415-Red Hed.....	\$.15
1 B-144 Caldwell valve box.....	\$ 12.75
Use of tapping machine.....	\$ 7.00
Use of compressor.....	\$ 9.00
1 Street cut: 2' x 4' Warrenite.....	\$.
Carting.....	\$ 5.00
Labor.....	\$ 50.87

This service was laid with drain.