

Oct. 16, 1953

#24172 Vincent Francis
N.S. #25 Plymouth St., W x Brigham
St.

Please install 1" City Meter &
1" Copper service to supply cottage. To
replace 5/8" Ser. #16471.

~~32-32x~~

Measure of 1" stop:

E x E	Line Brownell St.	245.5
S x N	" Plymouth St.	8.3
W x W	" House	6.2

Work done October 22, 1953

(over)

56' of 1" copper tubing type K, soft.....	40.88
1-1" Corporation, fig. 438-Red Hed.....	
1-1" copper stop, fig. 415-Red Hed.....	
1 C. I. stop box, complete.....	
Use of tapping machine.....	1.50
Use of compressor.....	9.00
2 Street cuts: 2' x 5' & 2' x 4' Warrenite....	
Carting.....	5.00
Supervision.....	10.29
Labor.....	56.10

SER #16471-5/8" SHUT OFF AT CURB STOP
 DISCONTINUED - SENT TO OFFICE 10-22-53