

Oct. 27, 1953

#24177 Babbitt Steam Specialty Co.
E.S. #60 So. Water St., N x School

Please install 2" Takers Meter &
2" Copper service to supply factory. replaces
C.I. Ser. #21021 using same meter & fish trap.

Measure of 2" service (same gate):

N x N Line School St.

62.4

W x E " So. Water St.

24.5

N x S " Bldg.

25.6

Work done October 31, 1953

(over)

28' of 2" copper tubing type K, soft	\$49.22
1-2" Cop. to hub caulk. conn. A-7086	\$
1 Street cut: 2' x 5' Warrenite on top of block pavement	\$
1 Sidewalk cut: 3' x 3' cement	\$
Use of compressor	\$ 12.00
4½ lbs. lead	\$
¼ lb. braided jute	\$
Carting	\$ 2.00
Labor	\$ 63.36

28' of 2" copper tubing type K, soft was supplied by
the owner from the tapping gate to inside bldg.

Service #21021-2" was partly removed