

Nov. 3, 1953

#24181

Emerson Barney

S.S. #38 Pearl St., W x State St.

Please install 3/4" City Meter &
3/4" copper service to supply cottage. Replaced
Ser. #11148 to be discontinued.

Measure of stop: W x W line State St.

N x S " Pearl St.

E x W " House

63.6

12.8

21.4

63.6

21.4

Work done November 3 & 4, 1953

(over)

38' of 3/4" copper tubing type K, soft.....	\$ 22.42
1-3/4" corporation, fig. 438.....	\$ 4.76
1-3/4" copper stop, fig. 415.....	\$ 5.15
1 C. I. stop box, complete.....	\$ 11. 40
1 Street cut: 2' x 4' Warrenite.....	\$
Use of compressor.....	\$ 3.00
Use of tapping machine.....	\$ 1.00
Carting.....	\$ 2.00
Labor.....	\$ 54.00

Service #11148 cut off at tap. Pipe left in ground