

Nov. 9, 1953

#24185

Anargyros George

S.S. #186 Mill St., W x Cedar St.

Please install $3/4"$ Copper service
& $3/4"$ City Meter to supply 2 family house.
Replaces $5/8"$ Ser. #2219.

Measure of stop:

E x E line	Ash St.	75.5
N x S "	Mill St.	6.3
E x W "	House	1.0

Work done November 10, 1953

(over)

21 ft. of 3/4" copper tubing type K, soft.....	12.39
1-3/4" cop. to I. f. cplg., fig. 413	
1-3/4" copper stop, fig. 415.....	
1 C. I. stop box, complete.....	
Use of compressor.....	6.00
1 Street cut: 2' x 4' Warrenite.....	
Carting.....	5.00
Labor.....	24.96

Same 5/8" corporation was used.

Service #2219-5/8" removed