

Nov. 23, 1953

#24190

Edward T. Wilson Inc.

N.E. Cor. #479 County x Elm Sts.

Please install 1" City Meter &  
1½" Copper service to supply funeral home.  
Replaces old ¾" Ser. #680.

Measure of 1½" stop:

N x N line Elm Street	67.5
E x W " County Street	8.0
S x N " House	5.3

Work done November 24, 1953

(over)

42 ft. of 1½" copper tubing type K, soft.....	\$ 49.98
1-1½" corporation, fig. 438-Red Hed.....	\$
1-1½" cop. to I. f. cplg., fig. 413-Red Hed..	\$
1-1½" copper stop, fig. 415-Red Hed.....	\$
1 R-144 Caldwell gate box.....	\$
1 Sidewalk cut: 2' x 5' Cement.....	\$
1 Street cut: 2' x 5' Warrenite.....	\$
Use of compressor.....	9.00
Use of tapping machine.....	2.00
Carting.....	2.00
Supervision.....	13.09.
Labor.....	54.52

Service #680-3/4" shut off at tap and removed