

Dec. 1, 1953

#24201

William E. White etux.
S.E. Cor. #42-4 Plymouth x Brownell
St.

Please install 5/8" City Meter &
1" Copper service to supply 2 fam. house.
Replaces 5/8" Ser. #16769(leaking). Using
5/8" meter.

Measure of 1" curb stop:

E x E line Brownell St.	20.7
N x S " Plymouth St.	7.8
W x E " House	10.6

Work done November 30, 1953

(over)

31 ft. of 1" copper tubing type K, soft.....	\$ 22.63
1-1" corporation, fig. 438-Red Hed.....	\$
1-1" copper stop, fig. 415-Red Hed.....	\$
1 Street cut: 2' x 5' Warrenite.....	\$
1 Sidewalk cut: 2' x 5' cement.....	\$
Use of compressor.....	\$ 6.00
Use of tapping machine.....	\$ 1.50
Carting.....	\$ 2.00
Labor.....	\$ 30.73

Service #16769-5/8" shut off at tap and removed