

Mar. 10, 1954

#24236

Fred N. Tydor

N.W. Cor. Hawthorn x Chancery Sts.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply bungalow. From
Chancery St.

Measure of stop:

N x N line Hawthorn Street	49.2
E x W " Chancery Street	6.5
N x S " House	19.0

1 street cut: 2' x 4' Warrenite

Work done March 10, 1954

(over)

27' of 1½" copper tubing type K, soft.....	\$ 32.13
1-1½" Corporation, fig. 438.....R. H....	
1-1½" copper stop, fig. 415...R. H.....	
1-1½" cop. to I. f. cplg., fig. 413.....	
1 R-1¼ Caldwell gate valve box.....	
Use of tapping machine.....	2.00
Use of compressor.....	9.00
Carting.....	2.00
Labor.....	34.32
1 street cut: 2' x 4' Warrenite.....	
SUPERVISION OR LABOR	\$ 10.00