

Mar. 23, 1954

#24247 E. Anthony & Sons Inc.
N.W. Cor. #103 Spring St., x
Eighth St.

Please install 1" City Meter & 1½"
copper service to supply apartment house.
Replaces old Ser. #24 - 5/8".

Measure of Curb Stop:

N x N line Spring Street	41.3
E x W " Eighth Street	6.7
S x N " House	10.7

Work done March 29 & 30, 1954

(over)

20' of 1½" copper tubing type 7, soft.....	23.80
1-1" Cor oration, fig. 438 - Red Hed.....	
1-1½" Co r stop, fig. 415 - Red Hed.....	
1-1½" x 1½" Cop. to l. f. cplg., fig. 413....	
1 B-144 Caldwell valve box.....	
Use of compressor.....	12.--
Use of tapping machine.....	2.--
1 street cut: 2½' x 2½' Warrenite.....	
Carting.....	2.--
Supervision.....	7.01
Labor.....	44.46

Ser. #24 disconnected at tap and pipe removed