

Mar. 31, 1954

#24253

John George Jr.

S.S.#568 Union St., E x Rotch St.

Please install 1" City Meter & 1" Copper service to supply cottage. Replaces old 5/8" Ser. #12403, to be discontinued. W.W. to do digging.

Measure of Stop:

E x E line Rotch Street	73.7
N x S " Union Street	9.1
W x E " House	8.2

~~Work done on this stop on April 1, 1954~~

Work done April 1, 1954

(over)

30' of 1" copper tubing type K, soft.....	\$ 21.90
1-1" Corporation, fig. 438 - Red Red.....	
1-1" Copper stop, fig. 415 - Red Red.....	
1-Cast iron stop box; complete.....	
Use of compressor.....	\$ 12.00
Use of tapping machine.....	1.50
Carting.....	2.00
Labor	\$ 37.82
1 street cut: 2' x 4' Warrenite.....	\$

Service #12403 discontinued - shut off at tap