

June 3, 1954

#24295 Public Schools of New Bedford
H.A.Kempton School, W.S. #127 Shaw-
mut Ave., N x Tilton St.

Please install 3" City Meter & 3"
Copper service to supply school house. Re-
places 2" C.I. Ser. #9778 to be discontinued.

Measure of 3" tapping gate:

N x N line	Maitland Street	67.5
E x W	" Shawmut Avenue	13.2
N x S	" Building	9.5

Work done June 23, 24, 25, & 28, 1954

(over)

80' of 3" copper tubing type K, soft.....	254.40
1-8" x 8" x 3" tapping sleeve - A. P. Smith...	
1-3" Tapping gate valve - Darling.....	
1-4" C. I. gate box, complete.....	
4-3" cop. to cop. cplgs., A-1775.....	
1-3" cop. to hub caulk. conn., A-7163.....	
8 lbs. leadite.....	
6 lbs. lead.....	
1 lb. braided jute.....	
Use of compressor.....	36.--
Use of tapping machine.....	7.50
1 street cut: 6' x 3' Warrenite.....	
Carting.....	10.--
Supervision.....	33.66
Labor.....	153.44