

June 4, 1954

#24298

Mrs. Mary Marsden

E.S.#1114-24 Acushnet Ave., N x
Coggeshall St.

Please install 2" City Meter & 2"
Copper service to supply stores & tenements.
This service will replace old 3/4" Service
#8753 to be discontinued.

Mea. of 2" gate valve-

N x N Line Coggeshall St.	81.8
---------------------------	------

W x E " Acushnet Ave.	9.8
-----------------------	-----

N x S " Bldg.	1.7
---------------	-----

Work done June 7-1954

(OVER)

40 ft. of 2" copper tubing type K soft.....	\$67.20
1-2" Dar. gate valve-all bell.....	\$
1-2" Welsbach corporation fig. 1200.....	\$
1-2" cop. to cop. coupling A-1671.....	\$
2-2" cop. to hub caulking conn. A-7086.....	\$
1-Caldwell valve box R-144.....	\$
8# Caulking lead	\$
$\frac{1}{2}$ # Braided jute	\$
Use of compressor.....	\$12.00
" " Welsbach tapping machine 2".....	\$ 5.00
1-Sidewalk cut 5'6"x 3' Cement.....	\$
1-Street cut 6'x 3' Warrenite & Cement	\$
Carting	\$ 5.00
Labor	\$76.96
Supervision.....	\$16.83