

July 19, 1954

#24321

Cloude Toussignant

73-7 Tarkiln Hill Rd., N.S. E x
Acushnet Ave.

Please install 1½" City Meter & 1½"
copper service to supply building. Lay in
same trench. Replaces 5/8" service #20035.

Measure of stop box:

E x E line Acushnet Avenue	79.0
S x N " Tarkiln Hill Rd.	9.3
E x W " Building	32.0

XX

Work done July 19 & 20, 1954

(over)

52 ft. of 1 1/2" copper tubing type K, soft.....	
1-1" corporation, fig. 438.....	
1-1" cop. to cop. cplg., fig. 413.....	
1-1 1/2" copper stop, fig. 415.....	
1 R-247 Caldwell valve box.....	
1-1 1/2" cop. to cop. cplg., A-1623.....	
Use of tapping machine.....	2.00
Use of compressor.....	15.00
2 street cuts: 71 x 21 & 61 x 21 Warrenton.....	
1 sidewalk cut: 51 x 31 cement.....	
Carting.....	5.00
Supervision.....	20.57
Labor.....	96.08