

Jan. 4, 1955

#24419

Lillian A. Enos

#629 W.S. County St., N x Sycamore
St.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
copper service to supply house. Replaces
3/4" Service 1018 to be discontinued.

Measure of 1 $\frac{1}{4}$ " stop:

N x N line Sycamore St.	107.1
E x W " County St.	7.2
S x S " House	6.4

Work done January 4, 1955

(over)

34' of 1 1/2" copper tubing, type K, soft.....	29.58
1-1 1/2" corporation, fig. 23 - Red Hed.....	
1-1 1/2" copper stop, fig. 215 - Red Hed.....	
1-C. I. stop box bottom (only).....	
Use of 1 1/2" tapping machine.....	2.00
Use of compressor.....	9.00
1 street cut: 5' x 2' Warrenite.....	
Carting.....	2.00
Supervision.....	5.61
Labor.....	61.15