

Feb. 11, 1955

#24439 Shirley G. Palentine
N.S. Carroll St., W x Burns St.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply cottage. New
main extension. Lay with drain.

Meas. of Stop:

W x W line Burns Street	167.8
S x N " Carroll Street	8.0
W x E " House	23.2

Work done April 7, 1955

(over)

53 ft. of 1½" copper tubing type K, soft.....	\$ 67.74
1 H-10527 Double strap service clamp for 6"	
cement asbestos pipe, tapped 1½" Mueller..	
thread - Mueller	
1-1½" corporation, \$1200 - Welsbach.....	
1-1½" copper stop, fig. 415 - Red Hed.....	
1 R-1¼ Caldwell valve box.....	
2-1½" cop. m. sec. plugs.-bronze- A-3923....	
Use of tapping machine.....	3.--
Use of Moto-crane trench hoe.....	7.--
Carting.....	2.--
Labor.....	\$ 25.10