

Work done June 14, 15, & 16, 1955

June 13, 1955

#24508 Kaplan Square, care of which is assigned to the Dept. of Public Wks. by order of the City Council. Junction of Bolton, Fair, Hemlock, and Sears St.

Please install $3/4"$ Copper service to supply above square. Install stop & waste and pipe for hose connection.

Measure of stop:

Ser. comes off Fair St.

N x S line Fair Street	42.2	(over)
E x W " Bolton Street	1.1	
E x E " Hemlock Street	6.1	
N x main to stop & waste inside fence	24.0	

5½ ft. of 3/4" copper tubing type K, soft.....	\$ 3.47
1-½" brass sill cock.....	\$ 1.50
1-3/4" x 1/2" brass elbow.....	\$.30
1-3/4" I. P. outside x 3/4" copper cplg., A-1526.....	\$
1-3/4" pipe clip.....	\$.06
2 street cuts: 5' x 2' & 5' x 2' Warrenite..	\$
Labor.....	\$ 5.--