

June 24, 1955

#24532 N.B. Anti-Tub. Assoc.  
N x terminus of Wren St.

Please install 1" City Meter &  
4" Transite service to supply plot of land.  
Service to box on taker's land for use of  
Civil Defense Dept. 1" corp. stop on end of  
4" transite.

Measure of 4" Gate Valve:

N x N line Sassaquin Avenue	483.7
E x W " Wren Street	10.0
N x center of Hydrant	41.7

Work done June 23, 1955

(over)

1-4" Darling gate valve, all bell.....	\$	
19½ ft. of 4" cement asbestos pipe.....	\$	
1 single pipe clamp & rods on plug.....	\$	7.--
1-4" solid sleeve - Builders.....	\$	
1-4" Cast Iron plug tapped 1".....	\$	
1-4" C. I. gate box, complete.....	\$	
1-1" Corporation, fig. 438 - Red Hed.....	\$	
8 lbs. leadite.....	\$	
1/2 lb. braided jute.....	\$	
Motorcrane.....	\$	7.--
Carting.....	\$	2.--
Labor.....	\$	14.45