

Renewed inside with 21' of 2" copper tubing Dec. 20,
1955 by Goldberg, Plumber - property line to inside.
July 15, 1955

#24561 Dept. of Public Works (City of N.B.)
W.S. #99 River Rd. junction of Howard
Ave.

Please install 2" City Meter & 2"
Copper service to supply sewerage disposal sta.
Taps Howard Ave. D.P.W. to do digging. Replaces
1" Ser. #19745. (Service from Howard Ave.)

Measure of 2" gate valve: Main)

W x W line River Road	58.8
S x S " Building	9.0
W x W " "	2.6

Work done October 24, 1955

(over)

26 ft. of 2" copper tubing type K, soft.....	56.16
1/2 " of 1" " " " "	.45
1-2" Gate valve, all bell - Darling.....	
1-2" Corporation, #1200 - Welsbach.....	
2-2" Cop. to hub caulk. conns., A-7086.....	
1-2" copper coupling, A-1671.....	
1-2" x 1" copper reducing coupling, A-1716.....	
1-#H-10531, 8" x 2" Mueller service clamp.....	
1 R-144 Caldwell gate box.....	
8 lbs. caulking lead.....	
1/2 lb. braided jute.....	
1 lb. wiping solder.....	1.20
Use of tapping machine.....	5.--
Use of compressor.....	9.--
1 street cut: 6' x 2 $\frac{1}{2}$ ' Warrenite.....	
Carting.....	5.--
Supervision.....	14.96
Labor.....	51.07