

Owner's plumber installed 20' of 2" copper from the
July 15, 1955 line to inside bldg.
January 17, 1956

#24562 Dept. of Public Works (City of N.B.)
E.S. #600 Belleville Ave., Foot of
Belleville Rd.

Please install 2" City Meter & 2"
Copper service to supply sewerage disp. station.
Taps Belle. Ave., replacing 1" Ser. #16966, D.P.W.
to do work.

Measure of 2" Gate Valve:

N x N line Belleville Rd.	49.4
W x E " Belleville Ave.	10.1
S x N " Building	10.3

Work done October 24 & 25, 1955

(over)

40 ft. of 2" copper tubing type K, soft.	86.70
1/2" " " "	
1-2" Gate Valve, all bell - Darling.	.75
1-2" Corporation #1200 - Welsbach.	
2-2" cop. to hub gank, conn. A-7086.	
2-2" cop. to cop. cplgs, A-1671.	
1-2" x 1" cop. to cop. cplgs, A-1716.	
1 Mueller service clamp, 1 1/2" x 2"	
8 lbs. caulkng lead.	
1/2 lb. braided lute.	
1 lb. wiring solder.	1.20
1 R-177 Caldwell Gate box.	
Use of tapping machine.	5.--
Use of compressor.	21.--
1 street cut; 5 1/2" War.-com.-re-inforced rod.	
1 5' x 2' Warrentite.	5.--
Cutting.	
Supervision.	17.96
Labor.	96.79