

Aug. 4, 1955

#24584 Caroline M. Schwartz
S.S.#32 Court St., E x Orchard St.

Please install 1" City Meter & 1"
Copper service to supply house. Replaces old
3/4" Service #8539 to be discontinued.

Measure of 1" Curb stops:

E x E Line Orchard St.

N x S " Court St.

W x E " House

~~240.0~~ 89.1

6.4

10.6

Work done Aug. 8, 1955

(OVER)

23 ft. of 1" copper tubing type K soft.....	\$18.17
1-1" copper stop, fig. 415 - Red Hed.....	\$
1-1" Corperation #1200 - Welsbach Corp.....	\$
1-C.I. Stop box, complete.....	\$
Use of compressor.....	\$ 9.00
Use of tapping machine.....	\$ 1.50
1-Street cut 4'x 2' Warrenite.....	\$
1-Sidewalk cut 5'x 2' Warrenite.....	\$
Carting.....	\$ 2.00
Labor.....	\$38.40
Supervision.....	\$ 7.47