

Sept. 27, 1955

#24637-C Philip A. Cannon  
S.S. Middleboro Rd., W x Morton Cr.  
Rte. 18

Please install 1" City Meter & 1"  
Copper service to supply house. From service  
#24638 in Cathedral Camp. Total cost.

Trench dug & backfilled by taker.

Mea. of 1" stop-

|                                         |       |
|-----------------------------------------|-------|
| W x W Line Bound stone (Force main way) | 131.6 |
|-----------------------------------------|-------|

|               |      |
|---------------|------|
| E x E " House | 28.0 |
|---------------|------|

|                                   |     |
|-----------------------------------|-----|
| N x S " Route 18 (Middleboro Rd.) | 1.3 |
|-----------------------------------|-----|

Work done Sept. 13, 1955

(OVER)

|                                             |         |
|---------------------------------------------|---------|
| 45 ft. of 1" copper tubing type K soft..... | \$40.50 |
| 1-1" cop. to cop. stop fig. 415.....        | \$      |
| 1-Cast iron stop (complete) box.....        | \$      |
| Carting.....                                | \$ 2.00 |