

Oct. 11, 1955

#24661 N.B. Housing Authority
S.S. Coggeshall St., E x Summer St.

Please install 2" Taker's Meter &
2" Copper service to supply housing units.

Measure of 2" Gate:

E x E line Summer Street	111.3
N x S " Coggeshall St.	8.2
W x E " Building	1.8

Work done October 17, 1955

(over)

18 ft. of 2" copper tubing type K, soft.....	\$ 38.38
1-2" Corporation #1200 - Welsbach.....	\$
1-6" x 2" Double strap service clamp, Mueller thread, #H-10527 - Mueller.....	\$
1-2" Gate Valve, All Bell.....	\$
1-4" C. I. gate box, complete.....	\$
2-2" Cop. to hub caulk connections, A-7086.....	\$
8 $\frac{1}{2}$ lbs. lead.....	\$
$\frac{1}{4}$ lb. braided jute.....	\$
Use of tapping machine.....	\$ 5.--
Use of compressor.....	\$ 6.--
1 street cut: 5' x 2 $\frac{1}{2}$ ' Warrenite.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 38.25
Supervision.....	\$ 7.48