

Work done, November 28, 29, & 30, 1955

Nov. 9, 1955

#24707

Wood Development Corp.

N.E. Cor. Tarkiln Hill Rd., &
Lambert St.

Please install 8" Fire Supply
to supply our plant. 8" to property line.
6" to bldg. by taker.

Measure of 8" Tapping Gate: At main pipe

E x E line Lambert Street 4.8

S x N " Tarkiln Hill Rd. 29.1

Measure of 8" Gate Valve, All Bell# In sidewalk

E x E line Lambert Street 11.8

S x N " Tarkiln Hill Rd. 6.1

(over)

1-36"x36"x8" Tapping sleeve - A. P. Smith.....	\$
1-8" Tapping gate valve - Darling.....	\$
1-8" C. I. gate box, complete.....	\$
1-Pioneer Gate Valve Box.....	\$
1-8"x8"x4" C. I. tee, B-B-Spigot, 8" -Grinnell..	\$
1-8" Gate valve, all bell - Darling.....	\$
1-8" Flange & Spigot pipe, 18" long - Builders	\$
26 ft. of C. I. cement lined pipe. 8".....	\$
62 lbs. leadite.....	\$
4 lbs. braided jute.....	\$
1 street cut: 21' x 4' Warrenite.....	\$
Use of tapping machine.....	\$ 15.00

1 ft. of the 8" Flange & Spigot pipe is inside the property line. (see sketch attached)

See Service #24708-C for compressor, motocrane, carting, supervision & labor charges. Both service were laid inside the same trench.