

✓
Feb. 15, 1956

50.88

#24745

City of New Bedford School Dept.
S.S. Nemasket St., W x Rockdale Ave.

4" ^{TRANSITE} Please install ^{4"} Taker's Meter &
~~3" Copper~~ service to supply school bldg.
To street line only. Main to be extended.

Measure of 4" Gate Valve:

W x W line Rockdale Avenue	471.1
W x S " Nemasket Street	11.8

Work done April 2, 1956

(over)

15' of 4" cement asbestos pipe.....	
* 2 ft. of 4" Cast iron or cast lined pipe.....*	
1-8"x8"x4" tee, all Bell, cement lined-Builders	
1-4" Gate Valve, All Bell - Darling.....	
1-4" C. I. gate box, complete.....	
14 lbs. leadite.....	
1 lb. braided jute.....	
Use of compressor.....	15.-
Carting.....	2.-
Labor.....	61.06
Supervision.....	7.48