

Feb. 15, 1956

#24746 City of New Bedford School Dept.
N.E. Cor. Morton Ave. & Phillips Rd.

^{4"} Please install ^{4"} 3" Taker's Meter & ^{4"} 3"
~~Cement~~ ~~ASBESTOS~~ ~~Copper service~~ to supply school building.
To street line only. Main to be extended.

Measure of 4" Gate:

N x N line Phillips Road 396.3

E x W " Morton Avenue 20.5

On North line Building

Work done May 23, 1956

(over)

1-4" Gate Valve, All Bell - Darling.....	\$	
29 ft. of 4" cement asbestos pipe.....	\$	
1-10"x10"x4" tee, all bell - Builders.....	\$	
1-4" Cast iron gate box, complete.....	\$	
2 ft. of 4" cast iron cement lined pipe.....	\$	
16 lbs. leadite.....	\$	
1 lb. braided jute.....	\$	
Carting.....	\$	2.--
Motocrane use.....	\$	7.--
Supervision.....	\$	3.74
Labor.....	\$	14.06

The 2 ft. of 4" cast iron cement lined pipe is between the main tank and the gate.