

Feb. 21, 1956

#24750

Louis P. Normand
E.S. Winthrop St., S x Butler St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 20¢ AGREEMENT.

Measure of $3/4$ " stop:

N x N line Uxbridge Street	92.0
W x E " Winthrop Street	5.5
S x N " House	3.8

Work done April 17, 1957

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 23.94
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$ 7.88
Motocrane use.....	\$ 9.74
Bulldozer.....	\$ 5.00