

March 21, 1956

#24756

Helmuth R. Bonner

N.S. #1135 Sawyer St., N.E. Cor.
Rowe St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Main
to be extended. Now supplied by Ser. #23808
to be discontinued. \$40.00 cost to taker.

Measure of $3/4$ " Stop:

E x W line Rowe St.

54.8

S x N line Sawyer St.

1.0

W x W " House

30.4

(over)

June 11, 1957

Tap for service is 5 ft. N x N line Rowe St.

17 ft. of 3/4" copper tubing type K, soft

1-3/4" Corporation, fig. 438 - Red Hed

1-1" Cop. to cop. stop, fig. 415 - Red Hed

1 C. I. stop box, complete

1-1" x 3/4" cop. to cop. cplg., A-2594