

Apr. 5, 1956

#24759

Joseph Perry

N. 9. Sawyer St., E x Rockdale Ave.

Please install $3/4$ " Taker's Meter
& $3/4$ " Copper service to supply cottage.
\$40.00 cost to taker.

Measure of $3/4$ " stop:

E x E line Rockdale Ave.	117.6
S x N " Sawyer Street	8.0
W x W " House	7.6

Work done November 27 & 28, 1956

(over)

Stock Used

- 44 ft. of 3/4" copper tubing type K, soft (12 of these
44 ft. were laid inside)
1-3/4" corporation, fig. 438 - Red Hed
1-3/4" copper stop, fig. 415 - Red Hed
1 C. I. stop box, complete