

Mar. 8, 1956

42.88

#24763 Clara L. Dugan
E.S.#42 Hill St., N x Mill St.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
Copper service to supply apartment house.
Replaces old 5/8" Service. #1526 to be
removed.

Measure of 1 $\frac{1}{4}$ " stop:

N x N line	Mill Street	86.5
W x E	" Hill Street	6.4
S x N	" House	12.1

Work done March 8, 1956

(over)

35 ft. of 1½" copper tubing type K, soft.....	\$ 42.70
1-4"x1½" Mueller double strap saddle #H-10522	\$
1-1½" Corporation #1200 - Welsbach.....	\$
1-1½" copper stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box bottom (only).....	\$
1 street cut: 6' x 2' Warrenite.....	\$
Use of compressor.....	9.—
Use of tapping machine.....	2.—
Carting.....	2.—
Labor.....	\$ 51.46
Supervision.....	\$ 14.96