

Apr. 9, 1956

#24792 St. James R. C. Church
N.W. #221 County St. & Rockland St.

Please install 1" City Meter & 1"
Copper service to supply church. Replace
Ser. #6648 to be discontinued.

Measure of Curb Stop:

E x E line Warwick St.	52.0
S x N " Rockland St.	6.5
E x jog	13.4

Work done April 10, 1956

62 ft. of 1" copper tubing type K, soft.....	\$ 63.86
1-1" copper stop, fig. 415 - Red Hed.....	
1-1" corporation #1200 - Welsbach.....	
1-1" cop. to cop. cplg., A-1552.....	
1 C. I. stop box, complete.....	
Use of tapping machine.....	1.50
Use of compressor.....	9.--
2 street cuts: 5' x 2' & 4' x 2' Warrenite..	
Carting.....	2.--
Labor.....	40.66