

May 15, 1956

#24847

Ivy Realty Inc.

W.S. Shawmut Ave., N x Hathaway Rd.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply mfg. plant.
Will notify when ready.

Measure of $1\frac{1}{2}$ " stop:

Ex wall

60.8 ft

N x N line Hathaway Road

147.5

E x W " Shawmut Avenue

10.3

S x S " Building (main)

~~42.5~~ 16 ft.

Work done June 25, 1956

(over)

This service is straight from main to line; then, on
an angle from line to meter box in front of bldg..

104 ft. of 1½" copper tubing type K, soft.....	\$166.49
3-1½" cop. to cop. cplgs., A-1623.....	
1-1½" cop. to cop. cplg., A-3923.(bronze).....	
1-1½" copper stop, fig. 415 - Red Hed.....	
1-1" Corporation, #1200 - Welsbach Corp.....	
1-E-144 Caldwell Valve Box.....	
1-8" Mueller Double S. Clamp #H-10531-Tap 1½".	
Use of tapping machine.....	3.--
1 street cut: 12' x 2' Tarred stone.....	
Carting.....	2.--
Supervision.....	3.74
Labor.....	9.58

Trench dug by taker - inside laid with drain