

516
133
63
May 23, 1956

#24856

James E. Mello
W.S. Phillips Rd., N x Church St.
Junction.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. On
new main. 50¢ AGREEMENT.

Measure of 3/4" Stop:

N x N line Phillips Road (E)	668.1
E x W " Phillips Rd.	2.6
N x N " House	5.5
N x Center Hydrant	149.0

Main to line 15 ft.
Work done August 14, 1957

(over)

15 ft. of 3/4" copper tubing type K, soft.....	\$ 8.25
Labor.....	\$ 5.09
1-3/4" Corporation, fig. 438..R..H.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1-C. I. stop box, complete.....	\$
1-3/4" cop. to cop. cplg., A-1525.....	\$
Carting.....	\$ 2.-
Tapping machine use.....	\$ 3.-
Motocrane use.....	\$ 5.77

Owner supplied & laid 24 ft. of 3/4" copper from the property line to inside house.