

June 20, 1956

#24887 New Bedford Morris Plan Co.
S.S.#204-6 Union St., E x Pleasant
St.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply building.
Replaces $3/4$ " Ser. #163 to be ~~discontinued.~~
Measure of $1\frac{1}{2}$ " Stop: *Removed*

E x Pleasant St.	46.5
N x S line Union St.	9.2
W x E " House	4.3

Work done June 20 & 21, 1956

(over)

20 ft. of 1½" copper tubing type K, soft.....	\$ 32.--
1-1½" copper stop, fig. 415 - Red Hed.....	\$
1-1½" corporation ANWA - Welsbach Corp.....	\$
1-10" H-10534 Mueller Clamp - Tap. 1½" Mueller	\$
1 R-1¼ Caldwell Valve Box.....	\$
Use of tapping machine.....	\$ 3.--
Use of compressor.....	\$ 9.--
1 sidewalk cut: 4' x 2½' cement.....	\$
1 street cut: 5' x 3' Warrenite.....	\$
Carting.....	\$ 10.--
Supervision.....	\$ 18.70
Labor.....	\$ 63.31