

June 21, 1956

#24889 Robert M. Grime
S.S. Grant St., E x Cornell St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Total charge or actual cost. Lay with drain.

Measure of 3/4" stop:

E x E line Cornell Street	179.5
N. x S " Grant Street	8.3
W x E " House	1.5

Work done July 5, 1956

Laid with drain

(over)

34 ft. of 3/4" copper tubing type k, soft.....	\$	26.52
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" copper to copper stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Use of tapping machine.....	\$	1.--
Bulldozer.....	\$	15.--
Bulldozer Operator.....	\$	4.38
Carting.....	\$	2.--
Labor.....	\$	7.98