

June 22, 1956

#24892

William Souza

E.S. Lafayette St., N x Carlisle St.

Please install $3/4"$ City Meter &
 $3/4"$ Copper service to supply bungalow.
On existing main. Lay with drain. Actual
cost. 20% AGREEMENT.

Measure of $3/4"$ stop:

N x N line Carlisle Street	129.2
W x E " Lafayette Street	8.0
N x S " House	12.1

Work done July 11, 1956

Laid with drain

(over)

49 ft. of 3/4" copper tubing type K, soft.....	\$ 38.22
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Copper stop, fig. 415 - Red Hed.....	\$
Use of compressor.....	\$ 3.00
Use of tapping machine.....	\$ 1.00
1 street cut: 4' x 2' Tarred gravel.....	\$
Use of bulldozer.....	\$ 5.00
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Labor.....	\$ 14.42