

June 26, 1956

#24893

Alfred M. St. Pierre

S.S. Marion St., W x Adelaide St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain. Actual Cost.

Measure of 1" stop:

W x W line Adelaide Street	136.0
N x S " Marion Street	7.3
E x W 1 " House	25.5

Work done July 9 & 10, 1956

Laid with drain

(over)

30 ft. of 1" copper tubing type K, soft.....	\$ 29.70
1-1" Corporation, #1200 - Walsbach Corp.....	\$
1-1" copper to copper stop, fig. 415 - Red Hed	\$
1 C. I. stop box, complete.....	\$
Use of tapping machine.....	1.50
Bulldozer.....	5.--
Carting.....	2.--
Supervision.....	1.87
Labor.....	14.88