

June 27, 1956

#24894

Paul A. Landreville

S.S. Nye's Lane, W x Town Line

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.

Will notify when ready. ACTUAL COST

Measure of $3/4$ " copper stop:

E x E line Acushnet Avenue	247.7
N x S " Nye's Lane	3.6
E x E " House	6.3

Work done July 16, 1956

(over)

41 ft. of 3/4" copper tubing type k, soft.....	\$31.98
1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" Copper to copper stop, fig. 45 - Red Hed..	
1 C. I. stop box, complete.....	
Use of compressor.....	9.00
Use of tapping machine.....	1.00
Carting.....	2.00
Labor.....	\$24.83