

July 2, 1956

#24904 Oscar E. Epstein
S. S. Coggeshall St., W. x Harvard St

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply bunga-
low. Main to be extended 50¢.
Actual cost

Measure of $3/4$ " stop:

W x W	line Harvard Street	99.6
N x S	" Coggeshall Street	7.9
W x E	" House	1.7

Work done August 21, 1956

(over)

39 ft. of 3/4" copper tubing type K, soft.....	\$ 30.42
1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" Copper stop, fig. 415 - Red Hed.....	
Motocrane use.....	\$ 8.37
Compressor use.....	\$ 1.50
1 C. I. stop box, complete.....	
Labor.....	\$ 4.30
Carting.....	\$ 2.--
Tapping machine use.....	\$ 1.--