

July 5, 1956

#24911 Michael F. Trznadel
N. S. Ricketson St., W. x Rd. Fr. Blvd.
E.

please install $3/4$ " City meter and
 $3/4$ " copper service to supply bungalow.
Will notify when ready. On existing
main 10¢. Actual cost

Measure of $3/4$ " stop:

W x W line Rodney French Blvd. (E)	319.3
S x N " Ricketson Street	6.3
W x E " House	8.3

Work done July 11, 1956

Trench dug by taker

(over)

51 ft. of 3/4" copper tubing type K, soft.....	39.78
1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" copper to copper stop, fig. 415 - R. H..	
1 C. I. stop box, complete.....	
Use of tapping machine.....	1.00
Bulldozer.....	5.--
Motocrane.....	10.50
Carting.....	2.00
Labor.....	23.23