

July 9, 1956

#24915 Joseph Silva
S.S. Belleville Rd., W x Acushnet
Ave.

Please install $3/4"$ City Meter &
 $3/4"$ Copper service to supply bungalow.

Actual cost. Lay with drain.

Measure of $3/4"$ stop:

W x W line	Acushnet Avenue	212.1
N x S	" Belleville Road	8.2
E x W	" House	9.5

Laid with drain

Work done July 31, 1956

(over)

28 ft. of 3/4" copper tubing type K, soft.....	\$ 21.84
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Tapping machine.....	1.--
Labor.....	\$ 14.10
Carting.....	2.--