

July 13, 1956

#24921 Charles Pittle
WS #1189 Acushnet Ave., S x Sawyer
St.

Please install 3/4" City Meter &
3/4" Copper service to supply store. Actual
cost.

Measure of 3/4" stop:

S x S line Sawyer Street	27.5
E x W " Acushnet Avenue	7.5
N x S " Building	2.1
Work done July 18, 1956	

(over)

24 ft. of 3/4" copper tubing type K, soft.....	\$ 18.72
1-3/4" Corporation, fig. 438 - Red Red.....	\$
1-3/4" Copper to copper stop, fig. 415 - R. H..	\$
1 C. I. stop box, complete.....	\$
Tapping machine.....	\$ 1.--
Compressor.....	\$ 12.--
1 Street cut: 4' x 2' Warrenite.....	\$
1 Sidewalk cut: 5' x 2' Cement.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 43.29