

July 17, 1956

#24924 Lawrence A. Weaver
N.W. Cor. Longwood Ave. & Brownell
Ave.

Please install 1" City Meter & 1"
Copper service to supply bungalow. On
existing main. Lay with drain. Actual
Cost. 20¢ AGREEMENT.

Measure of 1" Stop:

W x W line Brownell Avenue	55.3
S x W " Longwood Street	8.0
E x W " House	4.0

Laid with drain
Work done August 24, 1956

(over)

44 ft. of 1" copper tubing type K, soft.....	\$43.56
1-1" Corporation, #1200 - WELSBACH	\$
1-1" Cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Compressor use.....	\$12.--
Tapping machine use.....	\$ 1.50
1 street cut: 5' x 2' Warrenite.....	\$
Labor.....	\$36.10
Carting.....	\$ 2.--