

July 17, 1956

#24926 Zoel Allain
S.S. Coggeshall St., E x Harvard St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Lay with drain on existing main. Actual
cost. (Off)

Measure of $3/4$ " stop:

W x W line Highland St.	316.9
N x S " Coggeshall St.	8.0
E x W " House	5.7

Laid with drain

Work done August 24, 1956

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 32.76
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, complete.....	\$
Tapping machine use.....	\$ 1.--
Labor.....	\$ 12.96
Carting.....	\$ 2.--