

July 18, 1956

#24928 St. Hyacinth R.C. Church
N.E. #191 Rivet St., E x Hyacinth St
(N.E. Cor. #191 Rivet St., &
Hyacinth St.)

Please install 2" City Meter &
2" Copper service to supply church. This
service to replace C.I. Ser. #20299. Actual

Cost. Measure of 2" Gate:

N x N line Rivett St.	164.0
E x W " Hyacinth St.	16.8
S x N " Building	25.3

Work done July 30 & August 1, 1956 (over)

31 ft. of 2" copper tubing type K, soft.....	73.78
1-2" Gate Valve, All Bell - Darling.....	
2-2" Cop. to hub caulk. conn., A-706.....	
1-2" I.P. Male to 2" Cop. Cplg., A-1672.....	
1-4" Cast Iron Plug tapped 2".....	4.68
1-6"x6"x4" tee, A. B., cement lined - Build...	
1-2" Cop. to Cop. Cplg., (wrought), A-1671...	
8 lbs. caulking lead.....	
2 lbs. leadite.....	
1/2 lb. braided jute.....	
1 sidewalk cut: 4" x 2" cement.....	
Compressor.....	6.--
Labor.....	49.15
Supervision.....	7.48
Carting.....	5.--

The C. I. Gate Box was reused