

July 18, 1956

#24929 Henry J. Valois
N.E. Cor. Acushnet Ave. & Fox St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual cost. Will notify when ready.

Measure of 3/4" copper stop:

N x N line Fox Street	17.1
W x E " Acushnet Avenue	5.3
N x S " House	2.2

Work done August 9, 1956

(over)

44 ft. of 3/4" copper tubing type K, soft.....	\$ 34.32
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
2 Street cuts: 7' x 2' & 5' x 2' Warrenite...	\$
Tapping machine use.....	1.--
Compressor use.....	\$ 18.--
Supervision.....	\$ 13.09
Labor.....	\$ 69.82
Carting.....	\$ 2.--