

July 18, 1956

#24931

John Eastham

N.E. Cor. Cornell & Fairmount St.

Please install 3/4" City Meter &
3/4" Copper service to apply bungalow.
Lay with drain. On existing 50¢ Main. Off
Actual cost.

Service laid with drain from property line to inside
Cellar.

Measure of 3/4" stop;

N x N Line	Fairmount St.	22.6
------------	---------------	------

W x E "	Cornell St.	8.9
---------	-------------	-----

S x S "	House	8.5
---------	-------	-----

(OVER)

60 ft. of 3/4" copper tubing type K soft.....	\$46.80
1-3/4" coppe stop fig. 415.....	\$
1-3/4" corporation Red Red fig. 43.....	\$
1-C.I. Stop box, complete.....	\$
Tapping machine use.....	\$ 1.00
Compressor use.....	\$ 9.00
Bull dozer use.....	\$ 5.00
Carting.....	\$ 2.00
Labor.....	\$32.46

Work done Aug. 14, 1956