

July 26, 1956

#24939

John C. Telo, Jr.

S.S. Beverly St., W x Acushnet Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply house. 50¢
AGREEMENT. Main to be extended. Actual Cost.

Measure of 3/4" stop:

W x W line Acushnet Avenue	124.7
N x S " Beverly Street	8.3
W x E " House	2.2

Work done August 7, 1956

(over)

47 ft. of 3/4" copper tubing type K, soft.....	\$ 36.66
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 17.35
Labor.....	\$ 5.10
Carting.....	\$ 2.--